

LISTA DE BENEFICIARIOS CUARTOS ROSAS

AVANCE

importe

\$ 43,715.96

CONSECUTIVO	No	NOMBRE	DIRECCION	NO.	COLONIA	ZONA	Ciment.						Muros	Aplanados		Pisos		Acabados	Mobiliario		%	observaciones
							10%	23%	15%	4%	19%	1%	15%	12%	100%							
300	1	SANCHEZ FIERRO CARMEN GUADALUPE	60	10609	GRANJAS SANTA MARIA	6	100%	100%													34%	
301	2	SANTOS ALDERETE MARIA MAGDALENA	PRADERAS DE SANTO TOMAS #7221	S/N	PRADERAS	6	100%	100%			100%	25%									53%	
302	3	MARIA AZUCENA PEREZ RASCON	80 1/2	8005	JORGE BAROUSSE	6	100%	100%			100%	25%									53%	
303	4	ALVIA ROSA JUAREZ PIZAÑA	78	7615	JORGE BAROUSSE	6	100%	100%			100%	25%									53%	
304	5	CATALINA RODRIGUEZ VALENZUELA	80	8008	JORGE BAROUSSE	6	100%	100%			100%	25%									53%	
305	6	SOCORRO OLIVAS LEON GONZALEZ GONZALEZ	74 1/2	8015	JORGE BAROUSSE	6	100%	100%			100%	25%									53%	
306	7	MARIA MIROSLABA BLANCA YESENIA RAMOS	76 1/2	8015	JORGE BAROUSSE	6	100%	100%			100%	25%									53%	
308	8	MUELTA	10	9614	EL PALMAR	6	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
309	9	GLADIS ISELA VALDEZ VALENZUELA	PRIV. DE ALAMO	S/N	EL PALMAR	6	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			88%	
310	10	MARIA DE LOURDES VALENZUELA GARCIA	PRIV. ALVARO ARBEA	6400	EL PALMAR	6	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
311	11	SEFERINA HARO LOZOYA	52	5200	SECRETARIA DE LA MARINA	6	100%	100%	100%	100%	100%	25%						50%			80%	
312	12	AMELIA RAMIREZ ESPINO MARIA DEL CARMEN	62	8024	SECRETARIA DE LA MARINA	6	100%	100%			100%										53%	
313	13	NAVA JUAREZ	PUERTO VALLARTA	5801	SECRETARIA DE LA MARINA	6	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	50%		94%	
314	14	MARTHA OLIVIA DOMINGUEZ TORRES	PUERTO ACAPULCO	5617	SECRETARIA DE LA MARINA	6	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	50%		94%	
315	15	RAQUEL RUIZ LERMA	PUERTO DE MAZATLAN	6002	SECRETARIA DE LA MARINA	6	100%	100%	100%	100%	100%	25%						50%			80%	

# cuartos	52	43	19	18	35	24	15	7	52
-----------	----	----	----	----	----	----	----	---	----

avance Zona 45%